

Project name, location	Barnstable Western Bypass, Devon
Year of completion	2007
Client	Devon County Council
Contractor	Edmund Nuttall Ltd
Consultant	Halcrow



Project description

Construction of 5 span in-situ balanced cantilever bridge.

PT tonnage	253 T
PT system(s) and size(s)	19C15 and 31C15 internal tendons
Principal benefits of using PT on this project	Speed of construction and in-situ casting.